

## **SUGGESTED SEQUENCE OF CONSTRUCTION**

### **PHASE 1**

CONSTRUCT TEMPORARY RAMP AND WIDENING FOR RAMP A.

REMOVE EXISTING RAISED MEDIAN ALONG MAIN STREET FROM STA. 4375+48.07 TO STA. 4379+35.97.

CONSTRUCT STRUCTURES 7, 8, 14, 15 AND 16.

INSTALL TEMPORARY TRAFFIC SIGNAL.

### **PHASE 2**

#### **PHASE 2A**

ROUTE I-40 EAST BOUND OFF RAMP TO NEW EXIT 82.

ROUTE I-40 WEST BOUND OFF RAMP (RAMP A) TRAFFIC TO TEMPORARY RAMP.

MAIN ST:

SHIFT TRAFFIC TO EXIST EASTBOUND LANES.

CONSTRUCT STRUCTURES 1, 2, 3, 5, 6, 12 AND 13.

CONSTRUCT NEW WESTBOUND LANES WEST OF WASHINGTON AVE FROM STA. 4375+48 TO STA. 4379+50.

CONSTRUCT ALL NEW LANES EAST OF WASHINGTON AVE FROM STA. 4379+93 TO 4385+46.

CONSTRUCT NEW EASTBOUND LANES FROM STA. 4385+46 TO 4391+25.

WASHINGTON AVE:

MERGE TRAFFIC AND SHIFT SOUTHBOUND TRAFFIC TO ONE LANE.

CONSTRUCT LEFT SOUTHBOUND LANE FROM STA 23+13 TO 25+32 AND FROM STA. 26+27 TO STA. 29+41.

CONSTRUCT LANE WIDENING OF NORTHBOUND LANES FROM STA. 22+51 TO STA. 25+43 AND FROM STA. 25+91 TO STA. 29+41.

RAMPS:

CONSTRUCT RAMP A.

CONSTRUCT RAMP C FROM BOP TO STA. 4376+04.

MILL AND OVERLAY MAIN STREET UNDER EXISTING TRAFFIC.

#### **PHASE 2B**

WASHINGTON AVE:

MERGE TRAFFIC AND SHIFT SOUTHBOUND TRAFFIC TO NEW SOUTHBOUND ONE LANE.

CONSTRUCT SOUTHBOUND LANE FROM STA 23+13 TO 25+32 AND FROM STA. 26+27 TO STA. 29+41.

### **PHASE 3**

MAIN ST:

MERGE AND SHIFT TRAFFIC TO NEW WESTBOUND LANES FROM STA. 4375+48 TO STA. 4384+50, THEN SHIFT TRAFFIC TO NEW EASTBOUND LANES FROM STA. 4384+50 TO STA. 4391+25.

CONSTRUCT STRUCTURES 9, 10 AND 11.

CONSTRUCT NEW EASTBOUND LANES FROM STA. 4378+48 TO 4384+50.

CONSTRUCT NEW WESTBOUND LANES FROM 4385+46 TO 4391+25.

WASHINGTON AVE:

CONSTRUCT SOUTHBOUND LANES FROM STA. 25+32 TO 26+27.

RAMPS:

COMPLETE RAMP C CONSTRUCTION INCLUDING MILL AND OVERLAY SECTION FROM STA. 4388+75 TO STA. 4389+47.

FRONTAGE ROAD:

RECONSTRUCT TO 2 LANE CONFIGURATION.

### **PHASE 4**

#### **PHASE 4A**

MAIN ST:

SHIFT TRAFFIC TO NEW LANES. CLOSE EASTBOUND RIGHT – LEFT TURN LANE AND RIGHT THROUGH LANE.

WASHINGTON AVE:

MERGE NORTHBOUND TRAFFIC TO ONE LEFT

CONSTRUCT NORTHBOUND LANES FROM STA. 23+13 TO STA. 26+05 AND FROM STA. 26+60 TO STA. 29+41.

#### **PHASE 4B**

WASHINGTON AVE:

MERGE NORTHBOUND TRAFFIC RIGHT.

CONSTRUCT NORTHBOUND LANES FROM STA. 23+13 TO STA. 26+05 AND FROM STA. 26+60 TO STA. 29+41.

INSTALL PERMANENT SIGNALS.

#### **PHASE 4C**

WASHINGTON AVE:

COMPLETE CONSTRUCTION OF WASHINGTON AVE.

REMOVE TEMPORARY PAVING.

COMPLETE ANY MISCELLANEOUS CONSTRUCTION OPERATIONS.

PERFORM FINAL SIGNING AND STRIPING OPERATIONS.

REMOVE ALL TRAFFIC CONTROL.

NOTE: THE CONTRACTOR MAY SUBMIT A WRITTEN ALTERNATE SEQUENCE OF CONSTRUCTION OPERATION TO THE ENGINEER FOR APPROVAL.

ALL CONSTRUCTION SIGNING AND STRIPING IN ADVANCE OF, AND THROUGH THE PROJECT LIMITS WILL BE INSTALLED IN A MANNER APPROVED BY THE ENGINEER, IN ACCORDANCE WITH THE MUTCD (LATEST EDITION), AND APPLICABLE O.D.O.T. STANDARDS.

MAIN ST.

CUSTER COUNTY

## **SUGGESTED SEQUENCE OF CONSTRUCTION**

JOB PIECE NO. 27911(06) SHEET NO. 57