



PHASE 7 (CONTINUE I-44 CONSTRUCTION, WESTBOUND)

SHIFT ALL I-44 TRAFFIC TO EXISTING EASTBOUND LANES AND NORTH PORTION TEMPORARY WIDENING. BEGIN CONSTRUCTION OF PROPOSED WESTBOUND (STA. 767+00 TO STA. 820+00) AND RAMP A PAVEMENT. BEGIN MAJOR CONSTRUCTION NORTH HALF OF BRIDGE 'A'. CONSTRUCT NORTH PORTION OF PROPOSED CROSS STRUCTURES. EXISTING TO REMAIN UNTIL PROPOSED ARE COMPLETE. CONSTRUCT TEMPORARY ASPHALT TO FACILITATE THE REMOVAL OF EXISTING CROSSING STRUCTURES IN A LATER PHASE. 761+50 TO 762+40, 788+25 TO 789+30, 795+00 TO 796+00, 807+00 TO 807+25. BEGIN CONSTRUCTION OF BRIDGE A INCLUDING CENTER PIER AND NORTH SPAN.

FOR ADVANCED WARNING AND DETOUR INFORMATION SEE SHEETS 260 THRU 263.

PHASE 7

DESIGN	AKS	6/14	TULSA & ROGERS COUNTIES
DRAWN	TML	6/14	
CHECKED	KMM	6/16	
APPROVED			
SQUAD	GARVER		

SUGGESTED CONSTRUCTION TRAFFIC CONTROL (SHEET 27 OF 52)

STATE JOB NO. 21899(04) SHEET NO. 290