

OKLAHOMA DEPARTMENT OF TRANSPORTATION					
FED. ROAD DIST. NO.	STATE	PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
	OKLA.				
DESCRIPTION		REVISIONS		DATE	

STATE HIGHWAY 99 OVER BIRCH CREEK		
TRAFFIC HANDLING AND CONSTRUCTION SEQUENCE		
STAGE	MAJOR CONSTRUCTION FEATURES	SH-99 TRAFFIC
1	CONSTRUCT PROPOSED BRIDGE 'B' CONSTRUCT SPECIAL EMBANKMENT AREA 1 AND 2 * SEE NOTE CONSTRUCT PROPOSED EARTHWORK FOR EAST EMBANKMENT ON SH-99 CONSTRUCT PROPOSED BRIDGE 'C'	2 LANE, 2 WAY TRAFFIC ON EXISTING SH-99.
1A	CONSTRUCT SHOOFLY NO. 1 AND SHOOFLY NO. 2	2 LANE, 2 WAY TRAFFIC ON EXISTING SH-99.
2	CONSTRUCT MAINLINE TIE-IN CONSTRUCT PAVING ON PROPOSED SH-99 DRIVING LANES AND EAST SHOULDER	2 LANE, 2 WAY TRAFFIC ON SHOOFLYS AND EXISTING SH-99 AND EXISTING BRIDGE.
3	REMOVE SHOOFLYS REMOVE EXISTING BRIDGE 'A' AND BRIDGE 'C' CONSTRUCT PAVING ON PROPOSED SH-99 WEST SHOULDER FINAL GRADING FINAL SEEDING/SODDING & CLEANUP OPERATIONS	2 LANE, 2 WAY TRAFFIC ON NEW ROADWAY WITH LANE SHIFTED EAST 6'-0". USE FLAGGERS FOR OCCASIONAL LANE CLOSURES.

NOTE: CONSTRUCT SPECIAL EMBANKMENT AREAS 1 AND 2 IN TWO PHASES, ALLOWING 60 DAYS OF SETTLEMENT BETWEEN EACH PHASE AND 75 DAYS AFTER FINAL GRADING IS COMPLETE. SEE NOTE SP-7 ON SHEET NO.5 FOR FURTHER EXPLANATION.

DESIGN		OKLAHOMA DEPARTMENT OF TRANSPORTATION DESIGN DIVISION SH-99 OVER BIRCH CREEK OSAGE COUNTY CONSTRUCTION SEQUENCE STATE JOB NO. 24261(04) SHEET NO. 69 OSAGE CO. SH-99
DRAWN		
CHECKED		
APPROVED		
SQUAD		

DSWR: XXX PLOTTED BY: jayden@dot.ok.gov 6/9/2017
 6:12:00 AM \\001\001\001-00-C-ConstructionSequence.dgn