









SUGGESTED SEQUENCE OF CONSTRUCTION

PHASE 3

1. THE CONTRACTOR SHALL ADJUST TRAFFIC CONTROL DEVICES AND SIGNALIZATION. SIGNALS SHOWN ON THIS SHEET SHALL BE A 3-WAY SIGNALIZATION.
2. THE CONTRACTOR SHALL SHIFT TRAFFIC ALONG TEXANNA ROAD TO THE NEWLY CONSTRUCTED PAVEMENT ON THE NORTH AND THE TRAFFIC ON EW-114 TO THE THE NEWLY CONSTRUCTED PAVEMENT ON THE WEST.
3. THE CONTRACTOR SHALL CONSTRUCT THE SOUTH SIDE OF TEXANNA AT THE WEST END OF THE PROJECT AND THE PROPOSED INTERSECTION OF EW-114 AND TEXANNA ROAD.

REVISIONS		
REV. NO.	DESCRIPTION	DATE
-	-	-

LEGEND	
	CURRENT WORK ZONE
	TEMP. PAVEMENT REMOVAL
	COMPLETED CONSTRUCTION
	CHANNELIZING DEVICE
	3-TYPE III BARRICADES
	CONCRETE MEDIAN BARRIER
	PORTABLE TRAFFIC SIGNAL



MATCHLINE

EW115 TEXANNA CREEK MCINTOSH CO.

OKLAHOMA DEPARTMENT OF TRANSPORTATION

CONSTRUCTION SEQUENCING PHASE 3
(SHEET 1 OF 2)

STATE JOB NO. 29374(04) SHEET NO. T005

DESIGN	GCS
DRAWN	GLH
CHECKED	GCS
APPROVED	
SQUAD	KCS

