



PHASE 3 TRAFFIC ON S.H. 74 DETOUR AND EAST HALF OF PROPOSED S.H. 74, N.W. 178TH ST., N.W. 192ND ST., AND NORTH HALF OF PROPOSED N.W. 206TH ST.

- A CONSTRUCT REMAINING NORTH HALF OF N.W. 206TH ST. FROM STA. 1013+80 TO STA. 1014+76.09, AND SOUTH HALF FROM STA 1005+70 TO 1009+00.
- B OPEN TRAFFIC ON N.W. 206TH ST.
- C CLOSE TRAFFIC ON WEST HALF OF N.W. 192ND ST.
- D CONSTRUCT THE WEST HALF OF N.W. 192ND ST. FROM STA. 1004+09.63 TO STA. 1011+53 AND ALL ASSOCIATED DRAINAGE STRUCTURES.
- E OPEN TRAFFIC ON N.W. 192ND ST. TO PROPOSED LANES.
- F CLOSE N.W. 178TH STREET WEST OF S.H. 74 TO TRAFFIC ON WEEKEND DURING OFF-PEAK HOURS.
- G CONSTRUCT DRAINAGE STR. 16 AND RCP'S ACROSS N.W. 178TH STREET. COMPLETE STR. 16 AND GRADE DITCHES ALONG N.W. 178TH STREET.
- H COMPLETE REMAINING WEST HALF OF S.H. 74 FROM STA. 1096+70.34 TO STA. 1101+25 AND ALL ASSOCIATED DRAINAGE STRUCTURES. COMPLETE DRAINAGE STR. 25, GRADE FINAL DITCH AND OPEN DRAINAGE STR. 16 TO FLOW.
- I CONSTRUCT N.W. 178TH STREET SCAB ON DETOUR.
- J OPEN N.W. 178TH STREET WITH TRAFFIC ON N.W. 178TH STREET DETOUR.
- K CONSTRUCT THE NORTH HALF OF N.W. 178TH ST. FROM STA. 1010+62.70 TO STA. 1021+46.64 AND STA. 1023+12.92 TO STA. 1033+37.08 AND ALL ASSOCIATED DRAINAGE STRUCTURES.
- L CONSTRUCT WEST HALF STR. 6 TO APPROXIMATELY 15' RT.
- M CONSTRUCT THE WEST HALF OF S.H. 74 FROM STA. 1079+00 TO STA. 1090+21.88.
- N CONSTRUCT S.H. 74 CROSSOVER FROM STA. 1086+87.50 TO STA. 1094+63.81.
- O COMPLETE REMAINING WEST SIDE TREATMENTS OF S.H. 74 FROM STA. 1090+21.88 TO STA. 1095+74.41 AND ALL ASSOCIATED DRAINAGE STRUCTURES.
- P COMPLETE REMAINING DRAINAGE STR. 28 AND 32.
- Q COMPLETE REMAINING WEST SIDE TREATMENTS OF S.H. 74 FROM STA. 1101+25 TO STA. 1148+55.21 AND ALL ASSOCIATED DRAINAGE STRUCTURES.
- R COMPLETE REMAINING DRAINAGE STR. 45 AND 49.
- S COMPLETE REMAINING WEST SIDE TREATMENTS OF S.H. 74 FROM STA. 1150+33.21 TO STA. 1201+93.07 AND ALL ASSOCIATED DRAINAGE STRUCTURES.
- T COMPLETE REMAINING WEST HALF OF S.H. 74 FROM STA. 1203+49 TO STA. 1213+75.
- U SHIFT S.H. 74 TRAFFIC TO THE WEST HALF OF PROPOSED S.H. 74 (PRIOR TO CROSSOVER), S.H. 74 CROSSOVER, AND EAST HALF OF PROPOSED S.H. 74 (POST CROSSOVER). SHIFT CROSS STREET TRAFFIC TO NORTH HALF OF PROPOSED N.W. 178TH ST.

PHASE 3

SUGGESTED SEQUENCE OF CONSTRUCTION

State Job No. 14964(08) Sheet No. 112