



INSTALL PERMANENT SIGN STRUCTURES (OVERHEAD MONOTUBES) ALONG WITH THE RESPECTIVE STAGE/STEP

STAGE 4			
ITEM	STEP	CONSTRUCTION	TRAFFIC
Ramp 44G Detour	A	Construct temporary connection between permanent SB lanes and existing loop ramp.	SW Loop Ramp closed.
Ramp 44H Detour	A	Construct temporary connection between SB temp. (constructed in Stage 3, Step A) and existing loop ramp.	NW Loop Ramp closed.
Bridge 'F1'	B	Construct Bridge 'F1'.	On Bridge 'F2'
Bridge 'F2'	B	Complete western part of Bridge 'F2'.	On Bridge 'F2'
Ramp 44G	B	Construct those portions of Ramp 44G that do not interfere with existing pavement Sta. 298+15 to Sta. 299+38.	On existing loop and temporary connection
Ramp 44H	B	Construct those portions of Ramp 44H that do not interfere with existing pavement Sta. 302+83 to 306+14.	On existing loop and temporary connection
Ramp 44L	B	Construct those portions of Ramp 44L that do not interfere with existing loop ramps Sta. 298+14 / 298+93 to 299+32. Sta. 302+84 to 303+64 / 303+97.	On Bridge 'F2' and NB lanes
Ramp 44G	C	Construct those portions of Ramp 44G that do not interfere with existing pavement Sta. 290+00 to 295+20.	On existing loop and temporary connection
I44 EB	C	Construct I44 EB widening west of Ramp 44G	On existing I44 EB
Ramp 44G	D	Complete Ramp 44G at its connection to Ramp 44L.	SW Loop Ramp closed.
Ramp 44K	D	Construct from Sta. 313+36 to Sta. 314+01.	Ramp from 63rd St. closed.
Ramp 44L	D	Complete Ramp 44L pavement at Ramp 44G and at Ramp 44H.	On Bridge 'F2' and NB lanes. NW Loop Ramp closed
Ramp 44B	E	Construct ramp from Sta. 303+17 to Sta. 305+92 / 306+65.	On proposed ramp and Ramp 44B detour
Ramp 44G	E	Complete Ramp 44G at its connection to I-44 EB.	On permanent Ramp 44G pavement which is not currently under construction
Ramp 44H	E	Complete Ramp 44H.	NW Loop Ramp closed.
I44 WB	E	Construct I44 WB widening	On existing I44 WB
Ramp 44B	F	Construct ramp from Sta. 305+92 / 306+65 to 312+08	On proposed ramp

LEGEND

- CONSTRUCTION
- TEMPORARY CONSTRUCTION
- COMPLETED CONSTRUCTION
- COMPLETED TEMPORARY CONSTRUCTION
- TRAFFIC FLOW DIRECTION

DESIGN		OKLAHOMA DEPARTMENT OF TRANSPORTATION
DRAWN		
CHECKED		
APPROVED		
SQUAD		
SUGGESTED SEQUENCE OF CONSTRUCTION (4) STAGE 4		
COUNTY	OKLAHOMA	HIGHWAY I-235 / I-44 STATE JOB NO. 09033(27) SHEET NO. 299