



PHASE 11A (CONTINUE I-44 CONSTRUCTION, EXISTING STRUCTURE REMOVAL)
 RETURN EASTBOUND I-44 TRAFFIC TO NORMAL OPERATING CONDITIONS.
 WESTBOUND I-44 TRAFFIC REMAINS SHIFTED FROM PHASE 10.
 SHIFT WESTBOUND OFF RAMP A TRAFFIC TO INSIDE LANE.
 REMOVE TEMPORARY ASPHALT PAVEMENT PATCH AND EXISTING CROSS STRUCTURES.
 ONCE STRUCTURE IS REMOVED, CONSTRUCT FINAL FULL DEPTH PAVING SECTION.

