

BEGIN DETOUR

EW 66
S.H. 74D

NBI NO. 31235

NS 301
N. ROCKWELL AVE.

NS 302
N. MacARTHUR BLVD.

NS 303
N. MERIDIAN AVE.

S.H. 74
NS 304

EW 67
W. COUNTY RD. 67

EW 68
W. COUNTY RD. 68

EW 69
W. COUNTY RD. 69

1,300 TONS TBSC TYPE E-
1/4 MILE NORTH AND SOUTH
OF NBI NO. 25319 AND
OTHER PRIORITY LOCATIONS
ON NS 301 AS DIRECTED
BY THE ENGINEER.
QUANTITY ESTIMATED AT
24' WIDE BY 3" THICK.

SHAPE COUNTY ROAD TO
DRAIN. COST TO BE
INCLUDED IN THE COST OF
TBSC TYPE E.

PHASE 2 DETOUR


PHASE 1 DETOUR

CONST. BRIDGE AND APPROACHES
STA. 313+02 TO STA. 316+91

END DETOUR

NBI NO. 31875

PROVIDE 4,620 TONS SUPERPAVE TYPE S4 (PG 64-22 OK) AND
6,169 GALLONS OF TACK COAT FOR OVERLAY NOT SHOWN IN
EW 69 PLAN AND PROFILE SHEET
STA. 204+65.00 TO STA. 313+02.00
STA. 316+91.00 TO STA. 362+75.00



N.T.S.

DETOUR DETAIL