

40+00

45+00

WORK AREA 110 CHANNELIZER CONES AT 50' C/C

- 1. CONTRACTOR SHALL KEEP 11' MINIMUM LANE WIDTHS UNLESS OTHERWISE NOTED.
- 2. CONTRACTOR SHALL MAINTAIN ACCESS TO ALL BUSINESSES, STREETS AND DRIVEWAYS.
- 3. REMOVE ALL CONFLICTING STRIPING

DOUBLE YELLOW FLEX-TABS AT 5' C/C

TRAFFIC DURING PHASE 3 CONST.

MATCH LINE - STA. 39+00

MATCH LINE - STA. 48+00

N. WESTERN AVENUE

PHASE 3 CONSTRUCT PERMANENT NORTH BOUND LANES TYPICAL PAVEMENT

CONSTRUCT 5' SIDEWALK

18" RCP

36" RCP

50' R/W

PRES. R/W

42" RCP

42" RCP

PRES. R/W

PRES. R/W

50+00

55+00

WORK AREA 110 CHANNELIZER CONES AT 50' C/C

WORK ZONE SPEED LIMIT 30

CS-14E R2-1E(30)


DOUBLE YELLOW FLEX-TABS AT 5' C/C

TRAFFIC DURING PHASE 3 CONST.

ROAD WORK AHEAD

TO REMAIN IN PLACE THROUGH ALL PHASES OF CONSTRUCTION

- 1. CONTRACTOR SHALL KEEP 11' MINIMUM LANE WIDTHS UNLESS OTHERWISE NOTED.
- 2. CONTRACTOR SHALL MAINTAIN ACCESS TO ALL BUSINESSES, STREETS AND DRIVEWAYS.
- 3. REMOVE ALL CONFLICTING STRIPING



	PREVIOUSLY CONSTRUCTED TEMP. ASPHALT PAVEMENT
	PROP. CONC PAVEMENT
	PORTABLE MEDIAN BARRIER

MATCH LINE - STA. 48+00

MATCH LINE - STA. 57+00

N. WESTERN AVENUE

WORK ZONE SPEED LIMIT 30

CS-14E R2-1E(30)

PHASE 3 CONSTRUCT PERMANENT NORTH BOUND LANES TYPICAL PAVEMENT

CONSTRUCT 5' SIDEWALK

CONSTRUCT 5'

NORTH WESTERN AVE.

OKLAHOMA CO.

DESIGN	KG
DRAWN	NDA
CHECKED	KA
APPROVED	
SQUAD	MacArthur

OKLAHOMA DEPARTMENT OF TRANSPORTATION

SEQUENCE OF CONSTRUCTION (10) PHASE III

STATE JOB NO. JP 30326(04) SHEET NO. 42